


# TALMADGE LIGHTING PROJECT

7 February 2012

# The Project In a Snapshot

- Zone 1 Eastern Talmadge
  - Installation of 209 13-foot Aegean style lights.
  - 120 working days Starting Mid-January 2012
  - 6 calendar months Completion Aug 2012
- Zone 2 Western Talmadge
  - Refurbishment and/or replacement of existing lights.
  - Installation of additional 13-foot and 10-foot Aegean style lights.

## **TMAD Boundaries**



# History of the Formation of TMAD

### 1996 - 2000

- 1996 Mid-City Communities Plan calls for traffic circle at Adams Avenue and 49<sup>th</sup> Street.
- 1998 Flying Saucer Landing Pad installed.
- □ **1999** TMAD formed.
  - **52% support** from all property owners.
  - **67% support** from single family homeowners.
- □ 2000 First assessments collected.

# The Lighting Plan

### 2004

- Drafting of Conceptual Lighting Plan
  - Continue existing lighting style (Aegean, 13 foot) from western Talmadge to eastern Talmadge.
  - Continue existing ratio of 1 light every 5 houses (every 75 feet - staggered).
  - To comply with modern lighting standards, TMAD agrees to install 2 Aegean lights on diagonal corners of intersections to remove need for higher lumen cobra head lights.




### The Lighting Plan Continued

### 2004

### Drafting of Conceptual Lighting Plan

- Current lighting levels did not meet City standards. Rather than install cobra heads, City agreed to contribute the cost of the required cobra heads towards the decorative lighting project.
- City agrees to pay for conversion of 5000v series (Christmas Tree) circuits to bring them up to current City standards.



- 1. The community has an assessment district in place, and
- 2. The illumination provided by the lights meets or exceeds the lighting
- requirements laid out in the City's Street Design Manual, and
- The community, through the assessment district, pays for the additional costs of maintaining the lights over and above the cost of standard City light fixtures, and
- 4. The light fixtures are designed so as to minimize light pollution.

This use of alternative light fixtures will only apply to:

- 1. Residential streets, or
- 2. Collector streets up to 52' wide and carrying less than 10,000 ADT
- 3. Unsignalized intersections.

In addition, the community would pay for the cost of installing alternative light fixtures at both mid-block and intersection locations. In cases where City funding has been programmed for street light installation in the area, such as under the Utilities Undergrounding program, the City will give a credit towards the cost of installation. This credit would be determined by a review of recent construction costs for similar work.



Traffic Engineering Division • Transportation 1010 Second Avenue, Suite 200 • San Diepo, CA 92107 Page 2 George Diefenthal February 2, 2005

Maintenance costs will be assessed based on the latest Street Division costs for maintenance. If additional light fixtures are required to meet intersection illumination levels, the community will bear the full maintenance costs for the additional lights. For example, if the community proposes two ornamental light fixtures to replace one City standard fixture at an intersection, the community will pay all the maintenance costs for one ornamental fixture, plus the difference in maintenance costs between the ornamental fixture and the City standard fixture.

Similarly, for mid-block lighting the City will pay the standard fixture maintenance cost for each light that meets the City's street light spacing criteria. The District will pay the additional maintenance cost for each of these lights, as well as the full maintenance cost of additional "fillin" lights, if any.

We hope that this will meet your organization's desire to maintain the character of your community, while at the same time meeting the City's requirement to provide safe and costeffective street lighting. If you have any questions regarding street lighting, please contact Duncan Hughes at (619) 533-3757. If you have any questions regarding maintenance assessment districts, please contact Andrew Field at (619) 533-6778.

Sincerely Patti K Boekamp

Director

DRH:lm

cc: Deborah Van Wanseele, Deputy Director, Transportation Engineering Division Mario X, Sierra, Deputy Director, Street Division Mauro Garcia, Assistant Deputy Director, Park and Recreation Department Andrew Field, Maintenance Assessment Districts Business Mgr, Park and Recreation Department Department

Roland LuQue, Superintendent, Street Division

Duncan Hughes, Senior Traffic Engineer, Transportation Engineering Division Eddie Flores, Associate Engineer – Traffic, Transportation Engineering Division Frank Yates, Associate Engineer – Traffic, Transportation Engineering Division Tom Cartier, Project Officer, Environmental Services Division

#### February 2, 2005 Letter

The City commits **IN WRITING** to contribute the cost of cobra heads required to meet minimum city standards.

# TMAD & Undergrounding

## 2005

TMAD and City agree to work collaboratively to prepare for both the undergrounding and lighting projects.

- SDG&E agrees to install pull boxes, and to trench and lay conduit at no additional cost.
- AT&T is reluctant to participate. Progress is delayed while issue is resolved.
- Estimated money savings: \$2 million.
- Estimated time savings: 20 years.

# City's Financial Crisis

### 2006

- In response to bonding limitations, the City began thorough review of financial and accounting practices citywide.
- Parks & Rec flagged TMAD for over-accumulation of funds beyond the 10% reserve or 6 months of operating budget allowed by law.
- Issue resolved by transfer of "excess" funds into Capital Improvement Program (CIP) account.
- □ Issue took **2 years** to resolve.

## **Procurement Issues**

### 2009 – 2011


- In 2010 TMAD drafted specifications for light poles & fixtures.
- Purchasing Department process to generate Purchase Orders – 8 months.
- Internal City process to take Bid Request to Contract Award – 6 months.
- Over the 2 year period, TMAD reviewed several iterations of City Engineering Documents to correct concerns.

## **Beginning Construction** Contractor: Palm Engineering



## Zone 1 Beginning Construction

- Notice to Proceed
   issued January 19,
   2012
- Installation to proceed from Northwest to
   Southeast because of complexity of power line distribution issues.



## Zone 1 Beginning Construction

108 poles stored at Chollas Lake facility.

Remainder stored onsite.

 Fixtures (globes, sensors, finials etc) stored off-site.



# #1 Location of gas mains not consistent

- Every time a dig begins, something unexpected could be under the ground.
- Gas mains are old Tubes of Rust.
- Small patches and workarounds can lead to significant length-wise fracturing of gas mains.



### #2 Pull box misplacement

- SDG&E, AT&T, & Cox got first pick of locations in the Public Right-of-Way.
- Pull boxes were relegated to second choice spots.
- As construction begins, not all pull boxes are within 5 feet of the intended locations of the new light poles.

### #3 No fish hook at pull box

- SDG&E did not always include a fish hook with the pull boxes they installed during the 2006-2009 period.
- Difficult to request SDG&E to remediate this problem since they did the original work for free.

#4 Some locations completely missed

Madison & Contour Avenue no trenching or pull boxes were installed at all.

Difficult to request SDG&E to remediate this problem since they did the original work for free.



# Zone 2 Lighting Plan

### □ Zone 2

- Contract for Zone 2 is still in negotiation/bidding process.
- The best of the original light poles will be moved to the Talmadge Gates Historic District corridor.



### City of San Diego Historic Resource #422

# Zone 2 Lighting Plan

- A Historic Resource consultant may be required to ensure that work within the Historic Corridor follows the City's and the Secretary of the Interior's Standards for Historic Preservation.
- The remaining poles outside of the historic district will be replaced or refurbished.
  - Until work begins it is not known how many poles will be replaced and how many refurbished.

# Zone 2 Lighting Plan

- Mismatched poles (10 foot **Delphis**) will be replaced, additional poles will be added at intersections.
- The Talmadge MAD has paid for the casting of a 10 foot Aegean style mold for use behind Hoover and in the area between 47<sup>th</sup> Street and Norma Drive.
- Mold will be available for use by other San Diego neighborhoods

# **Current Financial Structure**

- Approximately 5% of the budget pays for City management: Budget preparation, oversight, and personnel costs.
- Approximate annual cost for electricity and very basic maintenance is \$40 per pole, per year.
- Remainder of funds continue to accumulate in CIP account for future projects.
- Budget reports delayed over the past 2 years (2009 - 2011) because of the failure of the City's SAP accounting system.

## Lighting Plan By The Numbers

PROJECT FUNDING	DOLLAR AMOUNTS	NOTES
TALMADGE CONTRIBUTION		
Zone 1 Assessments (east)	\$ 833,466	
Zone 2 Assessments (west)	\$ 276,286	
Total TMAD Contribution	\$ 1,109,752	
GOVERNMENT CONTRIBUTION		
Undergrounding 3EE	\$ 349,089	In kind contribution
Undergrounding 3FF	\$ 121,114	In kind contribution
Undergrounding Monroe (49 <sup>th</sup> east to Collwood)	\$ 39, 308	In kind contribution
City - Street Circuit Upgrade	\$ 650,000	Letter of February 2, 2005
<b>Total Government Contribution</b>	\$1,159,510	
Total Available Funding	\$2,269,263	


## Lighting Plan By The Numbers

PROJECT EXPENSES	DOLLAR AMOUNTS	NOTES
Poles (13 ft Aegean) Qty 252	\$ 513,300	Wesco Distribution
Poles (10 ft Aegean) Qty 15 Fixtures Qty 252	\$ 309,687	Stresscrete West Coast Lighting King Luminaire
Zone 1 (Installation only)	\$ 388,938	Palm Engineering
Zone 2 (Installation & Refurbishment)	\$ 272,299	Streetlight Restoration Specialists Inc.
Zone 2 (Trenching)	\$ 149,270	Palm Engineering
Overhead	\$ 289, 866	Engineering, Purchasing, Field Engineering, Parks & Rec, etc.
Total Project Costs	\$1,923,360	
Total Available Funding Less Project Costs	\$ 345,903	TMAD Funds remaining after project completion



### The Before (50<sup>th</sup> Street)

Without Decorative Streetlights



### The After (49<sup>th</sup> Street)

With Decorative Streetlights

# Let's See That Again!

## Without Lights

## With Lights



